EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements & Asphalting to 2cc School Road, KHBCHS -2nd Stage, & Bheemanagadde in ward no 10 (Addl to metalling) vidya nagara sub division.
2	Amount of Work Portion	19,98,119.20
3	Estimated Cost	20.00 Lakhs.
4	Name of contractor	KRIDL.
5	Agreement No.	682/05/03/14
6	No. and date under which work order issued	EE/BTP/KRIDL/W.O/682/2013-14. dated 05/03/2014
7	Time limit originally fixed for completion	90 days.
8	Date of application by the contractor for granting extension of time	4/6/2014.
9	Date of receipt of application in the sub division office	4/6/2014.
10	Extension granted if any	—
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract.	10.00 Lakhs.
12	Work carried out during 1st extension	—
13	Work carried out during 2nd extension	—
14	Time now applied for	480 days.
15	Date of recommending time limit applied for	490 days
16	Whether the orginal application of the contractor is enclosed.	— No —
17	Balance of work remaining to be done	10.00 Lakhs.
18	Probable time required for completion of remaining work	31/10/2015.
19	Cost of work charged establishment charged on the work after the expairy of original period.	— Nil —
20	Whether notice as per clause of contract has been issued	— No —
21	Remarks of the AEE and the daily rate of penalty proposed	Work was delayed due to Bund & work at the wall pst
22	Remarks of the EE with the daily rate of penalty proposed	As recomded by AEE.

Assistant Engineer

Assistant Executive Engineer

Executive Engineer
Byatarayanapura Division

Executive Engineer
Byatarayanapura Division
Yelahanka Zone, B.B.M.P.
Bangalore - 560 092

Chief Engineer
Yelahanka Zone
Bangalore Mahanagara
Bangalore 92